

## **UNWI 9**

### **CHANT 3 Meeting Recap**

#### **September 11, 2007**

#### **Attendees**

- Steve Chavez, MWH, Deputy Construction Manager
- Megan Robison, Lucy & Company

There were 20 people in attendance at the September CHANT 3 meeting.

Steve Chavez, deputy construction manager, gave a general overview of the project. He explained the construction methods and timeline, as well as the fact that the project is broken up into three sections (Upper Northwest Interceptor 9 and Associated Northeast Area 1 & 2 Relief Projects, NEA-1 & NEA-2). He explained the project routes and major streets included for each route.

**Question:** Will Pumpkin Farm be affected?

**Answer:** We are aware of the need to limit the disruption to the community's Pumpkin Farm. We have completed the initial work prior to September 1st and have removed our equipment and material to meet that deadline. We do not plan on being back onto the Pumpkin Farm until after Halloween, after November 7th.

**Question:** When will work be moving down towards Sunrise? When will it be moving down Auburn Boulevard toward Van Maren Lane?

**Answer:** As of now the construction is taking about a week for each shaft. Once each shaft is complete, the project moves forward. Work near the Auburn Boulevard and Van Maren Lane intersection is scheduled to start around mid-March 2008 and be complete by October 2008.

Megan Robison spoke about the outreach efforts the team has undertaken to help minimize the impacts on the area. These include maintaining a project Web site, distribution of door hangers announcing construction work, fact sheets and magnets with the project map, hotline number and Web site n them. Robison also spoke about outreach being done with the schools and related traffic.